












**2º TERMO ADITIVO AO CONTRATO DE CONCESSÃO / ADITAMENTO AO TAC
INVESTIMENTOS PÓS RETOMADA - PLANO EMERGENCIAL (REGISTRO FOTOGRÁFICO) SISTEMA DOM AQUINO**

SES	Item	Serviço	Prazo	Status									
Sistema Dom Aquino	a)	ETE Dom Aquino - 1ª fase- Melhorias	18 meses (fevereiro 2019)	Em andamento	 1 - RF N° 154/2018 (05/2018)	 2 - RF N° 271/2018 (09/2018)	 3. RF 374/2018 (10/2018)	 4 - RF 06/2019 (01/2019)	 5 - RF 30/2019 (01/2019)	 6. RF 54/2019 (01/2019)	 7. RF 67/2019 (02/2019)	 8. RF 124/2019 (02/2019)	
	b)	Estação Elevatória de Esgoto (E.E.E) de Santa Isabel	18 meses (fevereiro 2019)	Obra não iniciada									
	c)	Emissário de recalque- Santa Isabel para Coophamil	18 meses (fevereiro 2019)	Obra não iniciada									