























SES	Item	Serviço	Prazo	Status	ARSEC AGÊNCIA MUNICIPAL DE REGULAÇÃO DE SERVIÇOS PÚBLICOS DELEGADOS DE CUIABÁ					
Sistema Dom Aquino	a)	ETE Dom Aquino - 1ª fase- Melhorias	18 meses (fevereiro 2019)	Em andamento	      <p>1 - RF N° 154/2018 (05/2018)</p> <p>2 - RF N° 271/2018 (09/2018)</p> <p>3. RF 374/2018 (10/2018)</p>	      <p>4 - RF 06/2019 (01/2019)</p> <p>5 - RF 30/2019 (01/2019)</p> <p>6. RF 54/2019 (01/2019)</p>	      <p>7. RF 67/2019 (02/2019)</p> <p>8. RF 124/2019 (02/2019)</p> <p>9. RF 160/2019 (03/2019)</p>	  <p>10. RF 202/2019 (03/2019)</p>	 <p>ARSEC AGÊNCIA MUNICIPAL DE REGULAÇÃO DE SERVIÇOS PÚBLICOS DELEGADOS DE CUIABÁ</p>	 <p>ARSEC AGÊNCIA MUNICIPAL DE REGULAÇÃO DE SERVIÇOS PÚBLICOS DELEGADOS DE CUIABÁ</p>
	b)	Estação Elevatória de Esgoto (E.E.E) de Sta Isabel	18 meses (fevereiro 2019)	Obra não iniciada						
	c)	Emissário de recalque- Santa Isabel para Coophamil	18 meses (fevereiro 2019)	Obra não iniciada						