

Sistema Dom Aquino	d)	Estação Elevatória de Esgoto (E.E.E) de Coophamil	18 meses (fevereiro 2019)	Em andamento	     	<p style="text-align: center;">1. RF 405/2018 (10/2018)</p> <p style="text-align: center;">2. RF 439/2018 (11/2018)</p> <p style="text-align: center;">3. RF 475/2018 (12/2018)</p>
					     	<p style="text-align: center;">4. RF 497/2018 (12/2018)</p> <p style="text-align: center;">5. RF 28/2019 (01/2019)</p> <p style="text-align: center;">6. RF 65/2019 (02/2019)</p>
					     	<p style="text-align: center;">7. RF 125/2019 (02/2019)</p> <p style="text-align: center;">8. RF 192/2019 (03/2019)</p> <p style="text-align: center;">9. RF 200/2019 (03/2019)</p>
					  	<p style="text-align: center;">10. RF 223/2019 (04/2019)</p> <p style="text-align: center;">11. RF 272/2019 (05/2019)</p> <p style="text-align: center;">12. RF 289/2019 (05/2019)</p>

e)	Coletor Tronco - Coophamil para Prainha	18 meses (fevereiro 2019)	Obra não iniciada			
f)	Interceptação no córrego Mané Pinto	24 meses (agosto 2019)	Obra não iniciada			
g)	Caixa de coleta Córrego Mané Pinto	24 meses (agosto 2019)	Obra não iniciada			